#### WAHS CONSTRUCTION SCHEDULE

#### Wyomissing Area Jr/Sr High School

- Outstanding Item:
  - Punchlist (Few Items)
- Completed Item:
  - Wayfinder Signage



# JSHS CONSTRUCTION PHOTOS

#### WYOMISSING HILLS CONSTRUCTION SCHEDULE

# Wyomissing Hills Elementary Center Completed Items:

- Reception Window
- Mailboxes
- Cafeteria Painting
- Paving Repairs
- White board/Tack board installation
- Generator Room
- Cafeteria Window Shades
- Site cleanup
- Landscaping (Outside the project)

#### WYOMISSING HILLS CONSTRUCTION









#### WYOMISSING HILLS CONSTRUCTION SCHEDULE

## Wyomissing Hills Elementary Center Outstanding Items:

- Site Clean Up
  - Asphalt Seal Coat (Loading Dock)
- Punch List
  - Fencing
  - Flagpole
  - Remaining Punch List items
  - VCT flooring (Summer 2024 Replacement)
    - Tile and materials have been delivered

### Remaining Project Funds:

Overall Budget (per Architect's Budget)

Bond proceeds for project: \$25,000,000

Original budget: 24,016,328

Plus Projected CO over budget: 1,200,781

Revised Budget: \$25,217,109

Less Budget Lines Not Needed^: (526,337)

Estimated total spent on project: \$24,690,772

^Line item not needed: Financing Fees

### Remaining Project Funds:


Contingency (per Architect's Budget)

	<u>JSHS</u>	<u>WHEC</u>	<u>WREC</u>
Budget:	\$400,000	\$450,000	\$50,000
Approved:	1,181,001	769,608	4,672
Proposed:	0	<u> 145,500</u>	0
Balance:	(781,001)	(465,108)	45,328
Total Amount Over Budget \$(1,200,781)			

<sup>\*</sup>Does not include reimbursement of 15% for omission change orders

<sup>\*</sup>Pending credits

## Flannery Field Renovation Phase 1



## Flannery Field Renovation Phase 2

#### Possible Scope:

- Baseball
  - New Dugouts (Possible donor funds)
  - Additional Seating
  - Additional Parking
  - New water source
- Softball
  - Electronic Scoreboard
  - Additional Parking
- Track Pavilion
  - Demo and rebuild a 12 Month Facility

## Flannery Field Renovation Phase 2

- Next Steps
  - Board decision to engage architect
  - Board approve proposal with Turf Track and Court
    - Total cost \$8,925.00
  - Board review of architect drawings/options
  - Schedule stakeholder meetings
  - Schedule meetings with Wyomissing Borough and Conservation District